

| Activity ID | Description | Orig Dur | Early Start | Early Finish | 2009 | | | | 2010 | | | | 2011 | | | | 2012 | | | |
|----------------------------------|----------------------------|----------|-------------|--------------|------------------------------|--|--|--|------|--|--|--|------|--|--|--|------|--|--|--|
| | | | | | | | | | | | | | | | | | | | | |
| GENERAL | | | | | | | | | | | | | | | | | | | | |
| PROJECT OVERVIEW | | | | | | | | | | | | | | | | | | | | |
| CONTRACT MILESTONES | | | | | | | | | | | | | | | | | | | | |
| All Areas | | | | | | | | | | | | | | | | | | | | |
| POM-XX-005 | Construction Start | 0 | 09-15-09 | | ◆ Construction Start | | | | | | | | | | | | | | | |
| POM-XX-060 | Milestone #1 Construction | 207 | 09-15-09 | 04-09-10 | ■ Milestone #1 Construction | | | | | | | | | | | | | | | |
| POM-XX-080 | Milestone #2 Construction | 400 | 09-15-09 | 10-19-10 | ■ Milestone #2 Construction | | | | | | | | | | | | | | | |
| POM-XX-090 | Milestone #3 Construction | 553 | 09-15-09 | 03-21-11 | ■ Milestone #3 Construction | | | | | | | | | | | | | | | |
| POM-XX-100 | Milestone #4 Construction | 613 | 09-15-09 | 05-20-11 | ■ Milestone #4 Construction | | | | | | | | | | | | | | | |
| POM-XX-110 | Milestone #5 Construction | 791 | 09-15-09 | 11-14-11 | ■ Milestone #5 Construction | | | | | | | | | | | | | | | |
| POM-XX-010 | Milestone #1 Work Complete | 0 | | 04-09-10 | ◆ Milestone #1 Work Complete | | | | | | | | | | | | | | | |
| POM-XX-020 | Milestone #2 Work Complete | 0 | | 10-19-10 | ◆ Milestone #2 Work Complete | | | | | | | | | | | | | | | |
| POM-XX-030 | Milestone #3 Work Complete | 0 | | 03-21-11 | ◆ Milestone #3 Work Complete | | | | | | | | | | | | | | | |
| POM-XX-040 | Milestone #4 Work Complete | 0 | | 05-20-11 | ◆ Milestone #4 Work Complete | | | | | | | | | | | | | | | |
| POM-XX-050 | Milestone #5 Work Complete | 0 | | 11-14-11 | ◆ Milestone #5 Work Complete | | | | | | | | | | | | | | | |
| CONSTRUCTION SUMMARY | | | | | | | | | | | | | | | | | | | | |
| +Manlift | | | | | | | | | | | | | | | | | | | | |
| | | 440 | 09-22-09 | 06-15-11 | ■ | | | | | | | | | | | | | | | |
| +Exterior Skin | | | | | | | | | | | | | | | | | | | | |
| | | 253 | 01-18-10 | 01-17-11 | ■ | | | | | | | | | | | | | | | |
| +Interior Finishes | | | | | | | | | | | | | | | | | | | | |
| | | 187 | 01-12-10 | 10-06-10 | ■ | | | | | | | | | | | | | | | |
| +Elevators (Milestone #1) | | | | | | | | | | | | | | | | | | | | |
| | | 240 | 10-13-09 | 09-24-10 | ■ | | | | | | | | | | | | | | | |
| +Abatement | | | | | | | | | | | | | | | | | | | | |
| | | 60 | 09-22-09 | 12-16-09 | ■ | | | | | | | | | | | | | | | |
| +Central Utility Plant | | | | | | | | | | | | | | | | | | | | |
| | | 279 | 09-15-09 | 10-21-10 | ■ | | | | | | | | | | | | | | | |
| +Photo-Voltaic Panels | | | | | | | | | | | | | | | | | | | | |
| | | 50 | 04-07-11 | 06-15-11 | ■ | | | | | | | | | | | | | | | |
| +Sitework | | | | | | | | | | | | | | | | | | | | |
| | | 59 | 06-16-11 | 09-07-11 | ■ | | | | | | | | | | | | | | | |
| +New Tower Addition | | | | | | | | | | | | | | | | | | | | |
| | | 276 | 09-15-09 | 10-18-10 | ■ | | | | | | | | | | | | | | | |
| +Project Punchlist Work | | | | | | | | | | | | | | | | | | | | |
| | | 30 | 09-08-11 | 10-19-11 | ■ | | | | | | | | | | | | | | | |
| PRECONSTRUCTION | | | | | | | | | | | | | | | | | | | | |
| ALL AREAS | | | | | | | | | | | | | | | | | | | | |
| BID AND AWARD | | | | | | | | | | | | | | | | | | | | |
| + | | | | | | | | | | | | | | | | | | | | |
| | | 32 | 07-09-09 | 08-23-09 | ■ | | | | | | | | | | | | | | | |

| | |
|---------------------------|----------|
| Start date | 06-30-09 |
| Finish date | 11-14-11 |
| Data date | 07-09-09 |
| Run date | 06-30-09 |
| Project name | P00D |
| © Primavera Systems, Inc. | |

Construction Only

Harbison Mahony Higgins Builders
DMV Headquarters Building
Preliminary Schedule June 30, 2009

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

| Activity ID | Description | Orig Dur | Early Start | Early Finish | | | | |
|---|-------------|----------|-------------|--------------|------|------|------|------|
| | | | | | 2009 | 2010 | 2011 | 2012 |
| CONTRACTOR MOBILIZATION | | | | | | | | |
| + | | 10 | 08-28-09 | 09-14-09 | | | | |
| SUBMITTALS & PROCUREMENT | | | | | | | | |
| DMV BUILDING EAST (All Milestones) | | | | | | | | |
| EARLY SUBMITTALS | | | | | | | | |
| + | | 146 | 08-14-09 | 03-16-10 | | | | |
| CENTRAL UTILITY PLANT (Milestone #3) | | | | | | | | |
| EARLY SUBMITTALS | | | | | | | | |
| + | | 146 | 08-14-09 | 03-16-10 | | | | |
| CONSTRUCTION | | | | | | | | |
| DMV BUILDING EAST (All Milestones) | | | | | | | | |
| ABATEMENT/DEMOLITION (Milestone #1 and #4) | | | | | | | | |
| +HVAC Shafts (Milestone #1) | | | | | | | | |
| | | 15 | 12-17-09 | 01-08-10 | | | | |
| +Stairs (Milestone #1) | | | | | | | | |
| | | 20 | 11-17-09 | 12-16-09 | | | | |
| +Elevators (Milestone #1) | | | | | | | | |
| | | 15 | 09-22-09 | 10-12-09 | | | | |
| +Boilers (Milestone #4) | | | | | | | | |
| | | 15 | 02-17-11 | 03-09-11 | | | | |
| +Cooling Towers (Milestone #4) | | | | | | | | |
| | | 5 | 02-17-11 | 02-23-11 | | | | |
| +Basement (Milestone #4) | | | | | | | | |
| | | 15 | 02-17-11 | 03-09-11 | | | | |
| +6th Floor (Milestone #1) | | | | | | | | |
| | | 45 | 10-13-09 | 12-16-09 | | | | |
| +Low Roof/Penthouse (Milestone #1) | | | | | | | | |
| | | 45 | 09-22-09 | 11-23-09 | | | | |
| +High Roof (Milestone #1) | | | | | | | | |
| | | 15 | 01-19-10 | 02-08-10 | | | | |
| NEW TOWER ADDITION (Milestone #2) | | | | | | | | |
| +Foundation | | | | | | | | |
| | | 37 | 09-15-09 | 11-04-09 | | | | |
| +Structure | | | | | | | | |
| | | 36 | 12-18-09 | 02-09-10 | | | | |
| +Exterior Skin | | | | | | | | |

| | |
|---------------------------|----------|
| Start date | 06-30-09 |
| Finish date | 11-14-11 |
| Data date | 07-09-09 |
| Run date | 06-30-09 |
| Project name | P00D |
| © Primavera Systems, Inc. | |

Construction Only

Harbison Mahony Higgins Builders
DMV Headquarters Building
Preliminary Schedule June 30, 2009

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

| Activity ID | Description | Orig Dur | Early Start | Early Finish | | | | |
|--|-------------|----------|-------------|--------------|------|------|------|------|
| | | | | | 2009 | 2010 | 2011 | 2012 |
| | | 64 | 02-10-10 | 05-11-10 | | | | |
| +Interior Finishes | | | | | | | | |
| | | 174 | 02-10-10 | 10-18-10 | | | | |
| EXTERIOR SKIN (Milestone #3) | | | | | | | | |
| +Manlift | | | | | | | | |
| | | 455 | 08-28-09 | 06-15-11 | | | | |
| +Phase 1 - Temporary Exterior Protection | | | | | | | | |
| | | 83 | 01-18-10 | 05-13-10 | | | | |
| +Phase 1 - Epoxy Bolts/Fiber Panels (p.m. work) | | | | | | | | |
| | | 35 | 11-24-09 | 01-15-10 | | | | |
| +Phase 1 - WP/Plates/Glazing/Panels | | | | | | | | |
| | | 81 | 01-18-10 | 05-11-10 | | | | |
| +Phase 2 - Temporary Exterior Protection | | | | | | | | |
| | | 97 | 03-16-10 | 08-02-10 | | | | |
| +Phase 2 - Epoxy Bolts (p.m. work) | | | | | | | | |
| | | 25 | 01-18-10 | 02-22-10 | | | | |
| +Phase 2 - WP/Plates/Glazing/Pnl/Louvers/Shades | | | | | | | | |
| | | 95 | 03-16-10 | 07-29-10 | | | | |
| +Phase 3 - Temporary Exterior Protection | | | | | | | | |
| | | 107 | 05-11-10 | 10-12-10 | | | | |
| +Phase 3 - Epoxy Bolts/Fiber Panels (p.m. work) | | | | | | | | |
| | | 35 | 02-23-10 | 04-12-10 | | | | |
| +Phase 3 - WP/Plates/Glazing/Pnl/Steel/2nd Skin | | | | | | | | |
| | | 105 | 05-11-10 | 10-08-10 | | | | |
| +Phase 4 - Temporary Exterior Protection | | | | | | | | |
| | | 103 | 07-09-10 | 12-03-10 | | | | |
| +Phase 4 - Epoxy Bolts/Fiber Panels (p.m. work) | | | | | | | | |
| | | 35 | 03-30-10 | 05-17-10 | | | | |
| +Phase 4 - WP/Plates/Glazing/Panels/Louvers | | | | | | | | |
| | | 101 | 07-09-10 | 12-01-10 | | | | |
| +Phase 5 - Temporary Exterior Protection | | | | | | | | |
| | | 93 | 09-03-10 | 01-17-11 | | | | |
| +Phase 5 - Epoxy Bolts/Fiber Panels (p.m. work) | | | | | | | | |
| | | 35 | 05-04-10 | 06-23-10 | | | | |
| +Phase 5 - WP/Plates/Glazing/Panels | | | | | | | | |
| | | 91 | 09-03-10 | 01-13-11 | | | | |
| ELEVATORS (Milestone #2) | | | | | | | | |
| +Elevator #1 | | | | | | | | |
| | | 40 | 10-13-09 | 12-09-09 | | | | |
| +Elevator #2 | | | | | | | | |
| | | 40 | 02-08-10 | 04-05-10 | | | | |

| | |
|---------------------------|----------|
| Start date | 06-30-09 |
| Finish date | 11-14-11 |
| Data date | 07-09-09 |
| Run date | 06-30-09 |
| Project name | P00D |
| © Primavera Systems, Inc. | |

Construction Only

Harbison Mahony Higgins Builders
DMV Headquarters Building
Preliminary Schedule June 30, 2009

Page 3A of 5A

| | |
|--|------------------------|
| | Early bar |
| | Progress bar |
| | Critical bar |
| | Summary bar |
| | Start milestone point |
| | Finish milestone point |

| Activity ID | Description | Orig Dur | Early Start | Early Finish | | | | |
|---|-------------|----------|-------------|--------------|------|------|------|------|
| | | | | | 2009 | 2010 | 2011 | 2012 |
| +Elevator #3 | | | | | | | | |
| | | 40 | 04-06-10 | 06-02-10 | | | | |
| +Elevator #4 | | | | | | | | |
| | | 40 | 06-03-10 | 07-29-10 | | | | |
| +Elevator #5 | | | | | | | | |
| | | 40 | 07-30-10 | 09-24-10 | | | | |
| +Elevator #6 | | | | | | | | |
| | | 40 | 12-10-09 | 02-05-10 | | | | |
| +Elevator #7 | | | | | | | | |
| | | 40 | 12-10-09 | 02-05-10 | | | | |
| +Elevator #8 | | | | | | | | |
| | | 40 | 10-13-09 | 12-09-09 | | | | |
| BUILDING FINISHES (Milestone #2 and #5) | | | | | | | | |
| +Basement (Milestone #5) | | | | | | | | |
| | | 244 | 04-14-10 | 03-30-11 | | | | |
| +1st Floor (Milestone #2) | | | | | | | | |
| | | 20 | 05-14-10 | 06-14-10 | | | | |
| +2nd Floor (Milestone #2) | | | | | | | | |
| | | 40 | 01-11-10 | 03-08-10 | | | | |
| +3rd Floor (Milestone #2) | | | | | | | | |
| | | 15 | 05-14-10 | 06-07-10 | | | | |
| +4th Floor (Milestone #2) | | | | | | | | |
| | | 15 | 06-08-10 | 06-28-10 | | | | |
| +5th Floor (Milestone #2) | | | | | | | | |
| | | 15 | 06-29-10 | 07-20-10 | | | | |
| +6th Floor - Area A (North) (Milestone #2) | | | | | | | | |
| | | 177 | 01-12-10 | 09-22-10 | | | | |
| +6th Floor - Area B (South) (Milestone #2) | | | | | | | | |
| | | 182 | 01-19-10 | 10-06-10 | | | | |
| +Low Roof/Penthouse (Milestone #5) | | | | | | | | |
| | | 45 | 12-18-09 | 02-23-10 | | | | |
| +High Roof (Milestone #5) | | | | | | | | |
| | | 80 | 02-24-11 | 06-15-11 | | | | |
| CENTRAL UTILITY PLANT (Milestone #3) | | | | | | | | |
| SITE PREPARATION | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 22 | 09-15-09 | 10-14-09 | | | | |
| FOUNDATIONS | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 55 | 10-15-09 | 01-05-10 | | | | |
| STRUCTURE | | | | | | | | |

| | |
|---------------------------|----------|
| Start date | 06-30-09 |
| Finish date | 11-14-11 |
| Data date | 07-09-09 |
| Run date | 06-30-09 |
| Project name | P00D |
| © Primavera Systems, Inc. | |

Construction Only

Harbison Mahony Higgins Builders
DMV Headquarters Building
Preliminary Schedule June 30, 2009

Page 4A of 5A

- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

| Activity ID | Description | Orig Dur | Early Start | Early Finish | | | | |
|--------------------------------|-------------|----------|-------------|--------------|------|------|------|------|
| | | | | | 2009 | 2010 | 2011 | 2012 |
| +All Areas | | | | | | | | |
| | | 105 | 12-18-09 | 05-18-10 | | | | |
| CUP BUILDING FINISHES | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 175 | 02-12-10 | 10-21-10 | | | | |
| JOINT TRENCH | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 70 | 05-12-10 | 08-20-10 | | | | |
| SYSTEMS COMMISSIONING | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 81 | 10-22-10 | 02-16-11 | | | | |
| SITework (Milestone #5) | | | | | | | | |
| +All Areas | | | | | | | | |
| | | 443 | 12-11-09 | 09-07-11 | | | | |

| | |
|---------------------------|----------|
| Start date | 06-30-09 |
| Finish date | 11-14-11 |
| Data date | 07-09-09 |
| Run date | 06-30-09 |
| Project name | P00D |
| © Primavera Systems, Inc. | |

Construction Only

Harbison Mahony Higgins Builders
DMV Headquarters Building
Preliminary Schedule June 30, 2009

Page 5A of 5A

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point