

REQUEST FOR BIDDING INTERPRETATION (RFBI)

(E-mail to Project Director)

PMB's RFBI No.: _____ 142

Requestor's RFBI No.: 76

Request Date: June 8, 2009

To: **Richard Myren, Project Director**
Project Management Branch
Real Estate Services Division
Phone: 916-708-4124

From (Bidder): HMH Builders

e-mail: richard.myren@dgs.ca.gov

Contact: Chris Morris

Phone: (916) 388-4825 Fax: (916) 388-9197

e-mail: cmorris@hmh.com

Project Work Order No.: #118141

Project Name: 6th Floor Asbestos Abatement, Renovation, Building Reskin and
Central Utility Plant

Location: 2415 1st Avenue
Sacramento, CA 95818

Drawing Reference: S0.1 Project Manual Reference: _____

Question: Please clarify the floor live load deflections are (in inches).

Bidder's Authorized Signature: Chris Morris

Response:

Response Date: 6/11/09

Assumed question is "what are" the floor live load deflections:

The live load deflection of existing exterior spandrel beams at West and East elevations (30 foot span) using floor Live Load criteria listed in the approved documents will not exceed 1/4" between column supports.

Responded By: **Bill Anders**
Lionakis

Title: _____ Signature: _____

[] Check here if additional pages attached

Page 1 of ____

cc: