

## Package # 118 Paintings, Coatings and Wallcoverings

Subcontractor Name:

*check off items that you will include in your  
scope and fax back to (916) 388-9197*

### 01 11 00 Summary

- y  n Off hours work required by 01 11 00 section 1.11
- y  n Phasing / staggered work required by 01 11 00 section 1.10 (30 workstations at a time requirement)

### 01 56 19 Construction Noise Control

- y  n Compliance with noise control requirements per 01 56 19

### 07 19 00 Water Repellents

- y  n Sure Klean by Prosoco clear liquid waterproofing per specification 07 19 00 section 2.1 A
- y  n Water repellent over CMU  
UA4.1

### 07 81 23 Intumescent Mastic Fireproofing

- y  n Exterior grade intumescent paint at balconies  
2/A8.4
- y  n Firefilm III interior intumescent mastic fireproofing per 07 81 23 section 2.2 A  
1/A2.10
- y  n Intumescent fireproofing of exposed lobby columns and beams  
2/A4.12 1/A2.10
- y  n Nullifire S605 exterior intumescent mastic fireproofing per 07 81 23 section 2.2 B
- y  n Paint balconies at north tower with exterior grade intumescent paint  
3/A4.12

### 09 72 00 Wall Coverings

- y  n JM Lynne Birch, Birch 11 Duraprene wall covering
- y  n Wallcoverings W1, W3, W6  
A2.41 A2.40

## Package # 118 Paintings, Coatings and Wallcoverings

Subcontractor Name:

*check off items that you will include in your  
scope and fax back to (916) 388-9197*

### 09 91 00 Painting

- y  n All exposed steel to be painted at central plant  
note 1/UA2.3 note 1/UA2.2 note 1/UA2.1
- y  n Opaque black finish laquer SP6  
A2.41 A2.40
- y  n Paint all utilities above ceiling black at room 611  
A3.6E
- y  n Paint at FEC. Infill existing opening to match existing wall construction and finish at second floor  
A2.2
- y  n Paint black 4x4x3/8 continuous floor angle at gallery extension  
2/A2.12
- y  n Paint existing concrete beam  
4/A4.15
- y  n Paint existing concrete columns  
A4.3
- y  n Paint existing lower metal wall panel  
A2.7
- y  n Paint existing stair stringers  
A5.2 A5.1
- y  n Paint existing walls ceilings soffits and stringers  
note 1/A5.2 note 1/A5.1
- y  n Paint floor angle at room 659  
18/A9.1
- y  n Paint frames U101 to U105  
UA2.5
- y  n Paint freight door and frame  
kn 20/A2.40
- y  n Paint P1 at central plant  
UA2.1
- y  n Paint pipe bollard safety yellow  
9/UA1.1
- y  n Paint piping and escutcheon  
15/A8.11

## Package # 118 Paintings, Coatings and Wallcoverings

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

- y  n Paint repairs at replacement fire sprinkler heads on the second floor  
A3.2
- y  n Painting AESS per 09 91 00 section 3.7 E and 3.8B
- y  n Painting at columns in rooms 304, 404, 504, 604  
1/A2.11 12/A9.2
- y  n Painting cement plaster and exposed concrete per 09 91 00 section 3.7 F
- y  n Painting elevator pit floor per 09 91 00 section 3.9 G  
A2.0
- y  n Painting exterior CMU per 09 91 00 section 3.7 J
- y  n Painting exterior wood per 09 91 00 section 3.7 G, 3.7 H and 3.7 I
- y  n Painting ferrous metal per 09 91 00 section 3.7 A and 3.7 B
- y  n Painting galvanized metal and aluminum per 09 91 00 section 3.7 C
- y  n Painting gypsum board per 09 91 00 section 3.9 A, 3.9 B and 3.9 C  
A2.41 A2.40
- y  n Painting handrail/guardrail assemblies per 09 91 00 section 3.7 D and 3.8 A
- y  n Painting interior CMU per 09 91 00 section 3.9 H
- y  n Painting interior concrete per 09 91 00 section 3.9 F
- y  n Painting interior metal per 09 91 00 section 3.9 E and 3.9 J
- y  n Painting interior wood per 09 91 00 section 3.9 D and 3.9 I  
A2.41 A2.40
- y  n Repaint exterior and inside edge of freight elevator doors  
2/A5.8
- y  n Repaint inside edge of elevator doors  
12/A5.8 7/A5.8
- y  n Seal concrete floor after completion of VAT removal  
note 9/A2.6
- y  n Sealed concrete - Finish type SP9  
A2.41 A2.40