

## Package # 108 Drywall / Metal Studs

Subcontractor Name:

check off items that you will include in your scope and fax back to (916) 388-9197

### 01 11 00 Summary

- y  n Off hours work required by 01 11 00 section 1.11
- y  n Phasing / staggered work required by 01 11 00 section 1.10 (30 workstations at a time requirement)

### 01 56 19 Construction Noise Control

- y  n Compliance with noise control requirements per 01 56 19

### 05 40 00 Cold-Formed Metal Framing

- y  n 1 hour rated expansion at mullion  
8/UA9.1
- y  n 14 ga steel studs at steel panels and 18 ga steel studs at aluminum panels  
10/A8.10 B/S4.8 B/S4.7 B/S4.6 C/S4.9 A/S4.8  
A/S4.7 A/S4.6
- y  n 16 ga steel stud framing at wall piers  
13/S8.3
- y  n Added studs at aluminum wall cladding  
B/S4.6 A/S4.6
- y  n Box stud header and framing at parapets  
2/A8.20 4/A8.20 3/A8.20 5/A8.20
- y  n Exterior metal stud framing for aluminum composite panel bumpouts  
19/A8.13 20/A8.12 15/A8.12 10/A8.12 5/A8.12 19/A8.13  
9/S8.3 16/S8.3 11/S8.3 20/S8.2 18/S8.2 15/S8.2  
13/S8.2 5/A8.11 20/A8.10
- y  n Infill framing at louver head conditions  
9/A8.14 8/A8.14
- y  n L 4x4x14 18 ga  
9/UA8.1
- y  n Metal stud framing behind perforated screen with 18 ga Z clips  
13/UA8.2 12/UA8.2 11/UA8.2 20/US6.1 19/US6.1 17/US6.1
- y  n Metal stud infill framing at curtain wall fin  
7/A8.14 8/S8.5 3/S8.5

## Package # 108 Drywall / Metal Studs

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

- y  n Soffit framing at north tower  
3/A4.12 2/A4.12 2/S6.1 11/S6.1
- y  n Soffit framing at penthouse canopy  
C/S7.1 B/S7.1 A/S7.1
- y  n Stud wall at north tower parapet  
17/S6.2 16/S6.2 12/S6.1 11/S6.1

### 06 16 00 Sheathing

- y  n Building wrap over sheathing above second floor  
12/A8.12
- y  n DensGlass Gold sheathing per specification 06 16 00 section 2.1A
- y  n Dupont commerical wrap building wrap per specification 06 16 00 section 2.2A  
12/A8.12 19/A8.13
- y  n Fiberock sheathing with Aqua-Tough sheathing per specification 06 16 00 section 2.1B2
- y  n GlassRoc sheathing per specification 06 16 00 section 2.1B1

### 09 21 16.2 Gypsum Board Shaft Wall Assemblies

- y  n 2 hour horizontal wall separation  
10/A8.12 5/A8.12 4/A4.13 5/A4.13
- y  n 2 hour rated shaft wall over existing block wall  
1/A2.10
- y  n 2 hour shaft bottom at underside of truss (Alternate 1)  
16/A5.11 8/A5.10
- y  n 2 hour shaftwall at underside of roof deck  
A3.7
- y  n CH studs, J studs, E studs, liner panels and gypsum panels per 09 21 16.23
- y  n Shaft wall at grease duct  
A2.6B

### 09 22 16 Non-Structural Metal Framing

- y  n Backing adjacent to stairwell doors  
note 15/A2.6

## Package # 108 Drywall / Metal Studs

Subcontractor Name:

check off items that you will include in your scope and fax back to (916) 388-9197

- y  n Blocking at white boards  
15/S1.7 25/A9.1 note 17/A2.6
- y  n Conference room ceiling framing  
3/A9.4 20/A9.4 1/A9.4
- y  n Escalator soffit (Alternate 1)  
6/A5.10 20/A5.11
- y  n Framing and furring for counters at rooms 304, 404, 504, 604  
1/A2.11 12/A9.2 4/A9.4
- y  n Light cove soffits  
17/A9.7 9/A9.4 16/A9.4 13/A9.4 3/A9.4 2/A9.4
- y  n Metal stud parapet infill  
20/A8.10 A2.7
- y  n New partitions at second floor rooms 245, 253, 261, 255  
A2.15 A2.14 A5.7 A2.2
- y  n Provide 16 ga metal joists aligned with ceiling supports  
3/A4.0 A3.6F A3.6E
- y  n Soffits at north tower  
4/A3.10 3/A3.10 2/A3.10 1/A3.10
- y  n Studs, runners, joists, slotted track, bridging and bracing per 09 22 16

### 09 22 26.2 Metal Suspension Systems

- y  n Cold rolled steel channels and wire hangers per 09 22 26.23  
4/A9.6 3/A9.6 2/A9.6 1/A9.6
- y  n Gypsum board ceiling at central plant toilet room  
UA3.1
- y  n Repair damaged drywall ceilings after electrical and plumbing demolition  
note 8/A3.5 note 7/A3.5 note 8/A3.4 note 7/A3.4 note 8/A3.3 note 7/A3.3  
note 8/A3.2 note 7/A3.2 note 8/A3.1 note 7/A3.1
- y  n Trapezizing with U clips  
25/A9.3 24/A9.3 17/A9.3

### 09 29 00 Gypsum Board

- y  n 5/8" gypsum board over 7/8" furring over existing brick wall  
3/A2.10 2/A2.10 1/A2.10

## Package # 108 Drywall / Metal Studs

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

- y  n Cement board - Durock per 09 29 00 section 2.3
- y  n Cement plaster at door jamb  
10/A7.1
- y  n Corner tape, z-clip, gypsum furring  
4/A4.13      3/A4.13      10/A8.10
- y  n Gypsum block wall patching  
6/A9.2
- y  n Gypsum board - type X per 09 29 00 section 2.2 C
- y  n Gypsum board over Z-furring  
15/A8.11      5/A8.11
- y  n Gypsum ceiling board per 09 29 00 section 2.2 E
- y  n Infill at existing opening 3 5/8" metal stud with 5/8" gwb finish to match (lines 10 to 11 at floors 3 to 6)  
3/A2.10
- y  n Infill existing opening to match existing wall construction and finish at second floor at FEC  
A2.2
- y  n Interior patching at rooms 324, 305 428, 425, 405, 526, 520, 505 for new exterior doors  
A2.3      A2.4
- y  n J molding to match wall; z-clip  
15/A8.10
- y  n Metal stud wall - Type 3 at CUP (U2)  
12/UA9.1      UA0.2      UA2.2      UA2.1      UA0.1
- y  n Moisture resistant gypsum board per 09 29 00 section 2.2 D
- y  n One hour wall with protected openings - Type 4 at CUP (U3)  
17/UA9.1      UA0.2      UA2.2      UA2.1      UA0.1
- y  n Partition type 1  
1/A9.0
- y  n Partition type 10  
10/A9.0
- y  n Partition type 14  
14/A9.0
- y  n Partition type 15  
15/A9.0
- y  n Partition type 1A  
1/A9.0

## Package # 108 Drywall / Metal Studs

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

- y  n Partition type 2  
2/A9.0
- y  n Partition type 3  
3/A9.0
- y  n Partition type 4  
4/A9.0
- y  n Partition type 4A  
4/A9.0
- y  n Partition type 5  
5/A9.0
- y  n Partition type 6  
6/A9.0
- y  n Partition type 7  
7/A9.0
- y  n Partition type 8  
8/A9.0
- y  n Partition type 8A  
8/A9.0
- y  n Partition type 9  
9/A9.0
- y  n Patch and repair at replacement fire sprinkler heads on the second floor  
FP2.9                      A3.2
- y  n Soffit framing and bulkheads  
15/A7.2                      20/A9.4                      10/A9.4                      3/A9.4                      14/A9.6                      13/A9.6  
19/A9.3
- y  n Voluntary alternate for metal stud hard lid construction tunnel (8'-0" wide minimum) weathertight non-combustible construction  
A0.00
- y  n Waterproof drywall at gallery extension  
1/A2.12