

## Package # 78    Roofing and Waterproofing

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

### 01 11 00    Summary

- y    n   Off hours work required by 01 11 00 section 1.11
- y    n   Phasing / staggered work required by 01 11 00 section 1.10 (30 workstations at a time requirement)

### 01 56 19    Construction Noise Control

- y    n   Compliance with noise control requirements per 01 56 19

### 07 13 26    Self-Adhering Sheet Waterproofing

- y    n   Grace Bituthene 4000 (below grade) per specification 07 13 26 section 2.1 A1a
- y    n   Perm-A-Barrier wall membrane (above grade) per specification 07 13 26 section 2.1 A1b
- y    n   Self adhered sheet waterproofing  
15/A8.11
- y    n   Self adhered sheet waterproofing at horizontal under composite metal panels  
5/A8.11
- y    n   Waterproofing at davits  
9/A8.21
- y    n   Waterproofing behind jambs and angles  
18/A8.13      15/A8.13      14/A8.13      13/A8.13      6/A8.13      5/A8.13  
4/A8.13      3/A8.13

### 07 14 00    Fluid-Applied Waterproofing

- y    n   Expanded polystyrene 1" protection board per specification 07 14 00 section 2.2C
- y    n   Procor 20 fluid applied waterproofing per specification 07 14 00 section 2.1 A
- y    n   Waterproofing at planter  
A1.4

### 07 54 23    Thermoplastic-Polyolefin Roofing

- y    n   Membrane coated flashing - wrap around blocking  
15/A8.11

## Package # 78 Roofing and Waterproofing

Subcontractor Name:

*check off items that you will include in your scope and fax back to (916) 388-9197*

- y  n New roof and insulation at north tower  
4/A2.10
- y  n TPO membrane roof with R-30, tapered crickets and gypsum board  
UA4.3 UA2.3
- y  n TPO membrane roofing over tapered insulation and gypsum cover board per 07 54 23 section 2.2A  
10/A8.20 9/A8.20 8/A8.20 7/A8.20 1/A8.20 2/A8.20  
A4.15 A2.8 A2.7 15/A8.11

### 07 62 00 Sheet Metal Flashing and Trim

- y  n 18 ga galvanized closure  
9/UA8.1
- y  n 20 ga gavanized closure  
7/UA8.1
- y  n Coping at parapet  
18/A8.20
- y  n Flashing at davits  
9/A8.21
- y  n Gutter, strap, and strainer  
9/A8.6 4/A8.6
- y  n Louver base flashing  
11/UA8.1
- y  n Prefinished flashing at concrete curb at louver base  
15/A8.20
- y  n Removable galvanized flashing  
7/A8.20
- y  n Through scuppers  
20/A8.20 A2.7

### 07 71 00 Roof Specialties

- y  n Copings, roof edge flashings and drainage systems, reglets and counterflashings per 07 71 00 section 1.1A
- y  n Prefinished coping at CUP parapet walls  
UA2.3

